

## BID TABULATION



County of San Bernardino  
**REAL ESTATE SERVICES - PROJECT MANAGEMENT DIVISION**  
 385 N. Arrowhead Ave. • San Bernardino, CA 92415-0184  
 (909) 387-5000 • [www.sbcounty.gov/ae](http://www.sbcounty.gov/ae)

Project Mgr: Marian Michael

Project No: 10.10.0572

Construction Estimate: \$962,500.00

Bid Date: February 13, 2020

Bid Time: 2:00 PM

Project: **Whitney Young Modular**

Location: **1755 W Maple St., San Bernardino**

| BIDDER   | BOND | NCD | ADDENDUM - (3) | SIGNED | BASE BID        | SUB_TOTAL       | TOTAL           | NOTES           |
|--|------|-----|----------------|--------|-----------------|-----------------|-----------------|-----------------|
| Marjani Builders, Inc.<br>26091 Revenna Rd.<br>Mission Viego, CA 92692             |      |     |                |        | \$ -            | \$ -            | \$ -            | No bid received |
| Roadway Engineering & Constracting, Inc.<br>10966 Banana Ave.<br>Fontana, CA 92337 | X    | X   | X              | X      | \$ 1,243,400.00 | \$ 1,243,400.00 | \$ 1,243,400.00 |                 |
| Hamel Contracting, Inc.<br>26431 Jefferson Ave., Suite A<br>Murrieta, CA 92562     | X    | X   | X              | X      | \$ 1,365,008.00 | \$ 1,365,008.00 | \$ 1,365,008.00 |                 |
| Caliba Inc.<br>6942 Steeplechase Cir.<br>Huntington Beach, CA 92648                | X    | X   | X              | X      | \$ 1,478,000.00 | \$ 1,478,000.00 | \$ 1,478,000.00 |                 |
| Gilman Builders, Inc.<br>21 Sanctuary<br>Irvine, CA                                | X    | X   | X              | X      | \$ 1,684,000.00 | \$ 1,684,000.00 | \$ 1,684,000.00 |                 |
| Edra Construction Corporation<br>634 Oak Grave Dr.<br>Glendora, CA 91741           | X    | X   | X              | X      | \$ 1,761,000.00 | \$ 1,761,000.00 | \$ 1,761,000.00 |                 |
| Cornerstone Renovation, INC.<br>12754 Jessie Ct.<br>Rancho Cucamonga, CA 91739     | X    | X   | X              | X      | \$ 1,824,000.00 | \$ 1,824,000.00 | \$ 1,824,000.00 |                 |
| Jergensen Construction<br>9320 Daisy Rd.<br>Oak Hills, CA 92344                    | X    | X   | X              | X      | \$ 1,862,000.00 | \$ 1,862,000.00 | \$ 1,862,000.00 |                 |

BID RESULTS ARE TENTATIVE UNTIL ALL INFORMATION HAS BEEN VERIFIED. RESULTS WILL BE POSTED TO THE WEBSITE WITHIN THREE (3) BUSINESS DAY [WWW.SBCOUNTY.GOV/project-management/project](http://WWW.SBCOUNTY.GOV/project-management/project)

# BID TABULATION



County of San Bernardino  
 REAL ESTATE SERVICES - PROJECT MANAGEMENT DIVISION  
 385 N. Arrowhead Ave. • San Bernardino, CA 92415-0184  
 (909) 387-5000 · www.sbcounty.gov/ae

Project Mgr: Marian Michael

Project No: 10.10.0572

Construction Estimate: \$962,500.00

Bid Date: February 13, 2020

Bid Time: 2:00 PM

Project: Whitney Young Modular

Location: 1755 W Maple St., San Bernardino

| BIDDER  | BOND | NCD | ADDENDUM - (3) | SIGNED | BASE BID        | SUB_TOTAL       | TOTAL           | NOTES |
|---|------|-----|----------------|--------|-----------------|-----------------|-----------------|-------|
| Dalke & Sons Construction, Inc.<br>4585 Allstate Drive<br>Riverside, CA 92501 | X    | X   | X              | X      | \$ 1,988,680.00 | \$ 1,988,680.00 | \$ 1,988,680.00 |       |